

Startup and Warranty Registration Form (Water-Cooled UCW/H)

Sign, date and E-mail to: technicalsupport@climacoolcorp.com
For any questions, call 405.815.3000/ Option 2, then Option 3

Project Name: _____
Address: _____
City/State/Zip: _____
Startup Date: _____

Module

Model No.: _____
Serial No.: _____
Chiller No.: _____ Bank No.: _____

Bank Water Pressure Entering / Leaving

Evaporator: _____ / _____ Δ P
Condenser: _____ / _____ Δ P

Ambient
Temp: _____ Page: _____ 1 of 1

Contractor Name: _____
Address: _____
City/State/Zip: _____
Phone No: _____

Compressor

Model No.: _____
Serial No. 1: _____
Serial No. 2: _____

Water Samples Taken: (Mark "X")

Evaporator: Yes N/A
Condenser: Yes N/A

**For initial MANDATORY water samples, bottles are provided.
Follow instructions on label and mail the same day sample is taken.**

- All wiring terminations in module panel, safeties and compressors tightened: Yes No
► Rotation of scroll compressor is correct: Yes No

Voltage / Ground

L1 _____ L2 _____ L3 _____
Low Voltage (24V): _____

Compressor Circuit #1

Amperage: L1 _____ L2 _____ L3 _____
Sight Glass Oil Level: _____
Suction Pressure: _____
Suction Temperature: _____
Compressor Superheat: _____
Discharge Pressure: _____
Discharge Line Temperature (F): _____
Discharge Gas Superheat (F): _____
Liquid Line Temperature: _____
Liquid Subcooling: _____
Evaporator Entering Water Temperature: _____
Evaporator Leaving Water Temperature: _____
Condenser Entering Water Temperature: _____
Condenser Leaving Water Temperature: _____
Evaporator Pressure Differential: _____
Condenser Pressure Differential: _____

► Verify Safety Setting Limits:

Low Temp:	High Pressure:	Low Pressure:
-----------	----------------	---------------

Phase / Phase

L1/L2 _____ L2/L3 _____ L1/L3 _____

Compressor Circuit #2

Amperage: L1 _____ L2 _____ L3 _____
Sight Glass Oil Level: _____
Suction Pressure: _____
Suction Temperature: _____
Compressor Superheat: _____
Discharge Pressure: _____
Discharge Line Temperature (F): _____
Discharge Gas Superheat (F): _____
Liquid Line Temperature: _____
Liquid Subcooling: _____
Evaporator Entering Water Temperature: _____
Evaporator Leaving Water Temperature: _____
Condenser Entering Water Temperature: _____
Condenser Leaving Water Temperature: _____
Software Version: _____

► Verify Safety Setting Limits:

Low Temp:	High Pressure:	Low Pressure:
-----------	----------------	---------------

Rep Signature: _____
E-Signature: _____ Check Box (Authorized Signature)

Print Name: _____