

Project Name:	Date:
Address/Phone:	

YES NO

1. Are modules connected properly per Codes and Installation Manual?
(Installation, Operation & Maintenance (IOM) Manual is available at www.climacoolcorp.com).
2. Is there a 60 mesh strainer on the inlet water of each loop? (4 pipe SHC has two (2) loops)
(Fill water to chiller being sure to pass through a minimum of 60 mesh strainer).
3. Is chilled water system filled, flushed and all air purged from system?
(All air **must be** purged from system prior to startup. See "Filling the Water System" in IOM).
4. Are all pumps tested and operational?
5. Are required GPM's (verified by pressure differential) supplied to the chilled water side?
(See project specifications or selection and performance sheets available from ClimaCool Sales Rep).
6. Are the pressure differential flow sensors properly installed and wired to the CoolLogic controller?
7. Have all chiller coupling connections been leak tested?
8. Is water presently circulating through chiller?
9. Verified that temperature sensors and voltage/phase monitor have been installed?
10. Verified power supply agrees with chiller nameplate?
11. Is power and communication wiring complete to each module?
12. Verified that wiring and devices meet with approved electrical submittal drawings?
13. Is required load available to run multiple compressors at start-up?
14. Is a water header bypass installed at the chiller? ClimaCool provided? Field Provided? *(Check One)*
15. Are all panels and electrical covers properly installed/sealed, including condenser fan motor covers?

If you checked "No" to any question above, provide the line reference number and the date of scheduled completion below. Please note **all conditions must be complete prior to the start-up date.**

* This form must be completed and submitted to ClimaCool Corp. **three (3) weeks** prior to final scheduling of any Start-up.
Note: If any of the above items are not complete at time of start-up, backcharges will be assessed for additional costs.

Contractor Name:	
Address:	
(Authorized Signature)	
Phone:	Date: