



A NIBE GROUP MEMBER

Startup and Warranty Registration Form (Pkg Air-Cooled UCA)

Sign, date and E-mail to: technicalsupport@climacoolcorp.com or Fax: 405.815.3000 Attn: Technical Support Ambient Temp: Page: 1 of 1

Project Name: Address: City/State/Zip: Startup Date:

Contractor Name: Address: City/State/Zip: Phone No:

Module

Compressor

Model No.: Serial No.: Chiller No.: Bank No.:

Model No.: Serial No. 1: Serial No. 2:

Bank Water Pressure Entering / Leaving

Water Samples Taken: (Mark "X")

Evaporator: / Δ P "Flow devices" shut off chiller below 40% of flow for Cool loop & 25% for Heat loop: (if used)

Evaporator: Yes N/A Yes

For initial MANDATORY water samples, bottles are provided. Follow instructions on label and mail the same day sample is taken.

All wiring terminations in module panel, safeties and compressors tightened: Yes No

Voltage / Ground

Phase / Phase

L1 L2 L3 Low Voltage (24V):

Voltage: L1/L2 L2/L3 L1/L3 Fan Amps: L1 L2 L3

Compressor Circuit #1

Compressor Circuit #2

Amperage: L1 L2 L3 Sight Glass Oil Level: Suction Pressure (psig): Suction Temperature (F): Compressor Superheat (F): Discharge Pressure (psig): Discharge Temperature (F): 220° max Discharge Gas Superheat (F): 50° min Condenser Liquid Line Temperature (F): Condenser Liquid Subcooling Temp. (F): Evaporator Entering Water Temperature (F): Evaporator Leaving Water Temperature (F): Condenser Entering Air Temperature (F): Condenser Leaving Air Temperature (F): Evaporator Pressure Differential (psig):

Amperage: L1 L2 L3 Sight Glass Oil Level: Suction Pressure (psig): Suction Temperature (F): Compressor Superheat (F): Discharge Pressure (psig): Discharge Temperature (F): 220° max Discharge Gas Superheat (F): 50° min Condenser Liquid Line Temperature (F): Condenser Liquid Subcooling Temp. (F): Evaporator Entering Water Temperature (F): Evaporator Leaving Water Temperature (F): Condenser Entering Air Temperature (F): Condenser Leaving Air Temperature (F): Evaporator Pressure Differential (psig):

Verify Safety Setting Limits:

Table with 3 columns: Low Temp, High Pressure, Low Pressure

Table with 3 columns: Low Temp, High Pressure, Low Pressure

Are all panels and electrical covers properly installed/sealed, including condenser fan motor covers?

Rep Signature: E-Signature: Check Box (Authorized Signature)

Print Name: