

**Startup and Warranty Registration Form (Air Cooled UCR)**

Sign, date and E-mail to: [technicalsupport@climacoolcorp.com](mailto:technicalsupport@climacoolcorp.com)  
 For any questions, call 405.815.3000/ Option 2, then Option 3

Project Name: \_\_\_\_\_  
 Address: \_\_\_\_\_  
 City/State/Zip: \_\_\_\_\_  
 Startup Date: \_\_\_\_\_

**Module**

Model No.: \_\_\_\_\_  
 Serial No.: \_\_\_\_\_  
 Chiller No.: \_\_\_\_\_ Bank No.: \_\_\_\_\_

**Bank Water Pressure Entering / Leaving**

Evaporator: \_\_\_\_\_ / \_\_\_\_\_  $\Delta P$  \_\_\_\_\_

"Flow devices" shut off chiller below approx 40% loss of flow: \_\_\_\_\_ Yes

**For initial MANDATORY water samples, bottles are provided.  
 Follow instructions on label and mail the same day sample is taken.**

- All wiring terminations in module panel, safeties and compressors tightened: Yes No  
 ► Rotation of scroll compressor is correct: Yes No

**Voltage / Ground**

L1 \_\_\_\_\_ L2 \_\_\_\_\_ L3 \_\_\_\_\_  
 Low Voltage (24V): \_\_\_\_\_

**Compressor Circuit #1**

Amperage: L1 \_\_\_\_\_ L2 \_\_\_\_\_ L3 \_\_\_\_\_  
 Sight Glass Oil Level: \_\_\_\_\_  
 Suction Pressure (psig): \_\_\_\_\_  
 Suction Temperature (F): \_\_\_\_\_  
 Compressor Superheat (F): \_\_\_\_\_  
 Discharge Pressure (psig): \_\_\_\_\_  
 Discharge Temperature (F): \_\_\_\_\_  
 Discharge Gas Superheat (F): \_\_\_\_\_  
 Condenser Liquid Line Temperature (F): \_\_\_\_\_  
 Condenser Liquid Subcooling Temp (F): \_\_\_\_\_  
 Evaporator Entering Water Temp (F): \_\_\_\_\_  
 Evaporator Leaving Water Temp. (F): \_\_\_\_\_  
 Condenser Entering Air Temp. (F): \_\_\_\_\_  
 Condenser Leaving Air Temp. (F): \_\_\_\_\_  
 Evaporator Pressure Differential (psig): \_\_\_\_\_

► **Verify Safety Setting Limits:**

Low Temp:	High Pressure:	Low Pressure:
-----------	----------------	---------------

Ambient  
 Temp: \_\_\_\_\_ Page: \_\_\_\_\_ 1 of 1

Contractor Name: \_\_\_\_\_  
 Address: \_\_\_\_\_  
 City/State/Zip: \_\_\_\_\_  
 Phone No: \_\_\_\_\_

**Compressor**

Model No.: \_\_\_\_\_  
 Serial No. 1: \_\_\_\_\_  
 Serial No. 2: \_\_\_\_\_

**Water Samples Taken: (Mark "X")**

Evaporator: Yes N/A

Yes

**Phase / Phase**

L1/L2 \_\_\_\_\_ L2/L3 \_\_\_\_\_ L1/L3 \_\_\_\_\_

**Compressor Circuit #2**

Amperage: L1 \_\_\_\_\_ L2 \_\_\_\_\_ L3 \_\_\_\_\_  
 Sight Glass Oil Level: \_\_\_\_\_  
 Suction Pressure (psig): \_\_\_\_\_  
 Suction Temperature (F): \_\_\_\_\_  
 Compressor Superheat (F): \_\_\_\_\_  
 Discharge Pressure (psig): \_\_\_\_\_  
 Discharge Temperature (F): \_\_\_\_\_  
 Discharge Gas Superheat (F): \_\_\_\_\_  
 Condenser Liquid Line Temperature (F): \_\_\_\_\_  
 Condenser Liquid Subcooling Temp (F): \_\_\_\_\_  
 Evaporator Entering Water Temp. (F): \_\_\_\_\_  
 Evaporator Leaving Water Temp. (F): \_\_\_\_\_  
 Condenser Entering Air Temp. (F): \_\_\_\_\_  
 Condenser Leaving Air Temp. (F): \_\_\_\_\_  
 Evaporator Pressure Differential (psig): \_\_\_\_\_  
 Software Version: \_\_\_\_\_

► **Verify Safety Setting Limits:**

Low Temp:	High Pressure:	Low Pressure:
-----------	----------------	---------------

Rep Signature: \_\_\_\_\_  
 E-Signature: \_\_\_\_\_ Check Box (Authorized Signature)

Print Name: \_\_\_\_\_