

**Startup and Warranty Registration Form (SHC onDEMAND®)**

Sign, date and E-mail to: technicalsupport@climacoolcorp.com  
For any questions, call 405.815.3000/ Option 2, then Option 3

Ambient \_\_\_\_\_  
Temp: \_\_\_\_\_ Page: 1 of 1

Project Name: \_\_\_\_\_  
Address: \_\_\_\_\_  
City/State/Zip: \_\_\_\_\_  
Startup Date: \_\_\_\_\_

Contractor Name: \_\_\_\_\_  
Address: \_\_\_\_\_  
City/State/Zip: \_\_\_\_\_  
Phone No: \_\_\_\_\_

**Module**

Model No.: \_\_\_\_\_  
Serial No.: \_\_\_\_\_  
Chiller No.: \_\_\_\_\_ Bank No.: \_\_\_\_\_

**Compressor**

Model No.: \_\_\_\_\_  
Serial No. 1: \_\_\_\_\_  
Serial No. 2: \_\_\_\_\_

**Bank Water Pressure Entering / Leaving**

Evaporator: \_\_\_\_\_ / \_\_\_\_\_  $\Delta$  P  
Condenser: \_\_\_\_\_ / \_\_\_\_\_  $\Delta$  P  
Source: \_\_\_\_\_ / \_\_\_\_\_  $\Delta$  P

**Water Samples Taken: (Mark "X")**

Evaporator: Yes N/A  
Condenser: Yes N/A  
Source: Yes N/A

"Flow devices" shut off chiller below 40% of flow for Cool & Source loop & 25% for Heat loop: (if used) Yes

**For initial MANDATORY water samples, bottles are provided.  
Follow instructions on label and mail the same day sample is taken.**

- All wiring terminations in module panel, safeties and compressors tightened: Yes  
► Rotation of scroll compressor is correct: Yes

**Voltage / Ground**

LV (24V) \_\_\_\_\_ L1 \_\_\_\_\_ L2 \_\_\_\_\_ L3 \_\_\_\_\_

**Phase / Phase**

L1/L2 \_\_\_\_\_ L2/L3 \_\_\_\_\_ L1/L3 \_\_\_\_\_

**Compressor Circuit #1**

Amperage: L1 \_\_\_\_\_ L2 \_\_\_\_\_ L3 \_\_\_\_\_  
HEAT COOL

Sight Glass Oil Level: \_\_\_\_\_  
Suction Pressure: \_\_\_\_\_  
Suction Temperature: \_\_\_\_\_  
Compressor Superheat (8-16°F): \_\_\_\_\_  
Discharge Pressure: \_\_\_\_\_  
Discharge Line Temperature (F): 220° max \_\_\_\_\_  
Discharge Gas Superheat (F): 50° min \_\_\_\_\_  
Liquid Line Temperature (5-16°F): \_\_\_\_\_  
Liquid Subcooling: \_\_\_\_\_  
Evaporator Entering Water Temperature: \_\_\_\_\_  
Evaporator Leaving Water Temperature: \_\_\_\_\_  
Condenser Entering Water Temperature: \_\_\_\_\_  
Condenser Leaving Water Temperature: \_\_\_\_\_  
Evaporator Pressure Differential: \_\_\_\_\_  
Condenser Pressure Differential: \_\_\_\_\_

**Compressor Circuit #2**

Amperage: L1 \_\_\_\_\_ L2 \_\_\_\_\_ L3 \_\_\_\_\_  
HEAT COOL

Sight Glass Oil Level: \_\_\_\_\_  
Suction Pressure: \_\_\_\_\_  
Suction Temperature: \_\_\_\_\_  
Compressor Superheat: \_\_\_\_\_  
Discharge Pressure: \_\_\_\_\_  
Discharge Line Temperature (F): 220° max \_\_\_\_\_  
Discharge Gas Superheat (F): 50° min \_\_\_\_\_  
Liquid Line Temperature: \_\_\_\_\_  
Liquid Subcooling: \_\_\_\_\_  
Evaporator Entering Water Temperature: \_\_\_\_\_  
Evaporator Leaving Water Temperature: \_\_\_\_\_  
Condenser Entering Water Temperature: \_\_\_\_\_  
Condenser Leaving Water Temperature: \_\_\_\_\_  
Glycol % on Evaporator: \_\_\_\_\_  
Glycol % on Condenser: \_\_\_\_\_  
Software Version: \_\_\_\_\_

► **Verify Safety Setting Limits:**

Low Temp: _____	High Pressure: _____	Low Pressure: _____
-----------------	----------------------	---------------------

**Notes:** (e.g. charge added/removed, leaks, wiring issues, etc.)

Rep Signature: \_\_\_\_\_  
E-Signature: \_\_\_\_\_ Check Box (Authorized Signature)

Print Name: \_\_\_\_\_  
Date: \_\_\_\_\_